

Five Acres - project timeline

24.02.19

Completed

Estimated (week commencing)

Activity	25-Feb	04-Mar	11-Mar	18-Mar	25-Mar	01-Apr	08-Apr	15-Apr	22-Apr	29-Apr	06-May	13-May	20-May
Pool drain down - 3 days													
Site handover to HE/site secured													
Agree project governance													
Agree web page content													
FoDDC solicitors appointed													
Pre-contract searches													
FoDDC legal acquisition work													
FoDDC site management plan													
Feasibility brief definition													
Review procurement routes													
Procure business plan consultants													
Commence business plan/masterplan													
Commission asbestos survey													
Undertake asbestos survey/report													
Commission topo/utilities survey													
Undertake topo/utilities survey													
Investigate/secure temporary uses													
Prepare demolition method statement													
Submit demolition consent application													
Procure demolition contractor													
Key dates													
Cabinet Meeting			14th				11th						
Scrutiny Committee		7th											
Full Council				21st		4th							23rd
Programme Board		7th				4th					16th		